



Consolidated Technology Services • WVA

SDC Projects Milestone Report

Updated: 7/25/15

Task Name	Finish	Status 7/25/15	2012				2013				2014				2015				20	
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
SDC Projects Milestone Report																				
SDC Program																				
✓ SDC Projects OCIO Strategic Plan Re-Scoping Complete	2/29/12			2/29																
✓ SDC Plan Update published by OCIO	7/23/13							7/23												
✓ CTS Co-location Service Ready for Customers	3/31/14										3/31									
OB2 Heat Reduction Project																				
✓ OB2 Heat Reduction Project Initiated	3/26/12			3/26																
✓ OB2 Heat Reduction Project Complete	10/29/12					10/29														
SDC Facilities Readiness																				
✓ SDC Facilities Ready for Operation	1/11/13						1/11													
✓ [Final] Physical Security Policies and Procedures Complete	11/15/13								11/15											
✓ [Final] Space Mngmnt Policies & Proc Ready (Orig. Baseline 9/27/12)	8/21/14											8/21								
SDC Network Core Project (IP Approved)																				
✓ Investment Plan Approved	6/18/12			6/18																
✓ Network Core Ready for Customers	1/11/13						1/11													
SDC Firewall Project (IP Approved)																				
✓ Investment Plan Approved	6/22/12			6/22																
✓ Acceptance Complete	2/28/13						2/28													
SDC Storage Optimization (IP Approved)																				
✓ Investment Plan Approved	6/1/12			6/1																
✓ VMAX Ready for Migrations	4/8/13						4/8													
CTS Cloud Utility																				
✓ Cloud Utility Proof of Concept Complete	10/10/13							10/10												
✓ Cloud Utility BETA Complete	1/31/14								1/31											
✓ Cloud Utility Production Pilot Complete	12/5/14													12/5						
OB-2 Move Ph1 (IP Approved)																				
Server Migrations																				
✓ Server Migrations Complete	6/30/14											6/30								
Messaging Server Migrations																				
✓ Messaging Server Migrations Complete	9/30/13							9/30												
Security Migrations																				
✓ Citrix Migrations Complete	6/5/13						6/5													
✓ Transact Sunset Complete	7/31/13							7/31												
✓ SAW Migration Complete	12/12/13									12/12										
✓ Fortress Migration Complete	12/17/13									12/17										
✓ Internal Certificate Authority (ICA) Complete	12/19/13									12/19										
✓ Oracle DB Move Complete	12/16/13									12/16										
✓ Enterprise Forward Proxy Migration Complete	1/9/14									1/9										
✓ CTS Load Balancer Production Ready	2/20/14									2/20										
✓ RSA SecurID Migration Complete (Orig. Baseline 6/28/13)	6/28/14											6/28								
✓ IDS/IPS Hardware Install	6/27/14											6/27								
✓ DDOS Hardware Install(Orig. Baseline 9/17/13)	6/27/14											6/27								
Mainframe Migrations																				
✓ IBM mainframe migration to SDC Complete	1/27/14									1/27										
✓ Unisys Production Move Complete	2/3/14									2/3										
Network Migrations																				
WAN Carriers Build-out																				

SDC Projects
View: * Project Milestone Report


@Target Milestone




@Actual Finish



@Scheduled Finish Ahead of Target



@Scheduled Finish Behind Target





Consolidated Technology Services • WA

SDC Projects Milestone Report

Updated: 7/25/15

Task Name	Finish	Status 7/25/15	2012				2013				2014				2015				20	
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
✓ Integra Carrier Build Completed	6/18/13							6/18												
✓ CenturyLink Qmoe Carrier Build Completed	3/31/14											3/31								
✓ NoaNet Carrier Build Completed	5/16/14											5/16								
LTS																				
✓ Call Management System (CMS) migration complete	12/4/13									12/4										
✓ Voice Portal Migrations Complete	6/30/14											6/30								
✓ Interactive Voice Response Unity (IVRU) migration complete	5/20/14											5/20								
SDC Facilities Phase 2																				
✓ SDC Ready for Co-location Customers	3/31/14											3/31								
SDC Network Core Phase 2																				
✓ Network Core Ready to support Co-location Customers	3/31/14											3/31								
SDC Move Ph2																				
CTS Device Migrations																				
❖ Migrations of CTS Services Complete	8/7/15	-28 days														6/30	8/7			
Telephony Migrations																				
✓ Conference Bridge Migration Complete	9/30/14											9/30								
Migration of PBX Remote Site Connections in OB2 to SDC Complete	6/17/15															6/17				
Network Migrations																				
✓ OC192 Move to SDC Complete	9/1/14											9/1								
✓ Move ISP Connections to SDC Complete	12/13/14												12/13							
✓ OB2 NGN MSPP Migration Complete	3/20/15												3/20							
✓ WAN Provider/Carrier Buildout Complete	5/29/15												5/29							
❖ Move TDM (T1s) to SDC Complete	7/31/15	-143 days										1/13				7/31				
Security Migrations																				
✓ DNS Hardware Move Complete (Orig. Baseline 12/27/13)	11/28/14												11/28							
✓ Logging/Event Correlation Expansion of CTS Services Complete	12/19/14												12/19							
✓ F5 Load Balancer Migrations Complete	12/19/14												12/19							
✓ Migration of Web Services Gateway Complete	5/29/15												5/29							
✓ SSL VPN Replacement Complete	7/24/15												7/24							
❖ SDC Implementation of Secman Complete	8/4/15	-152 days										1/2				8/4				
❖ IPSEC VPN Concentrator Migration Complete	8/31/15	-171 days										1/2				8/31				
Decommissioning of OB2 A la Carte Customers																				
✓ Decommissioning of Dept of Retirement Systems Complete	5/31/14											5/31								
✓ Decommissioning of WA State Transit Insurance Pool Complete	5/31/14											5/31								
✓ Decommissioning of Puget Sound Partnership Complete	8/25/14											8/25								
✓ Decommissioning of Department of Labor and Industries Complete	9/15/14											9/15								
✓ Decommissioning of Department of Early Learning Complete	11/21/14												11/21							
✓ Decommissioning of Transportation Improvement Board Complete	12/4/14												12/4							
✓ Decommissioning of Department of Financial Institutions Complete	1/17/15												1/17							
✓ Decommissioning of State Board of Community and Technical Colleges Complete	2/14/15												2/14							
✓ Decommissioning of Department of Archaeology and Historic Preservation Complete	4/3/15												4/3							
✓ Decommissioning of Office of the Insurance Commissioner Complete	3/13/15												3/13							
✓ Decommissioning of Office of the State Treasurer Complete	4/25/15												4/25							
✓ Decommissioning of Department of Commerce	6/13/15												6/13							
✓ Decommissioning of Health Care Authority	6/13/15												6/13							
✓ Decommissioning of Department of Employment Security Complete	6/13/15												6/13							
✓ Decommissioning of King County Complete	6/15/15												6/15							

SDC Projects
View: * Project Milestone Report


@Target Milestone




@Actual Finish



@Scheduled Finish Ahead of Target



@Scheduled Finish Behind Target





Consolidated Technology Services • WR

SDC Projects Milestone Report

Updated: 7/25/15

Task Name	Finish	Status 7/25/15	2012				2013				2014				2015				20	
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
✓ Decommissioning of Department of Corrections	6/17/15																6/17			
✓ Decommissioning of Office of the Attorney General Complete	6/19/15																6/19			
✓ Decommissioning of Department of Licensing Complete	6/22/15																6/22			
✓ Decommissioning of Department of Enterprise Services Complete	6/18/15																6/18			
✓ Decommissioning of K20 Complete	6/26/15																6/26			
✗ Decommissioning of DSHS Complete	7/31/15	-23 days															6/30	7/31		
Virtual Tape Library (VTL)																				
✓ Charter Complete	10/31/13									10/31										
✓ High Level Design Complete	3/14/14										3/14									
✓ RFQQ Released	6/19/14											6/19								
✓ Contract signed	12/5/14													12/5						
✓ Detailed Design Complete	1/8/15													1/8						
✓ SDC VTL ready for Production	4/30/15														4/30					
✓ OB2 VTL Decommissioning Complete	6/18/15														6/18					
Migration of WSP - Ph1																				
✓ WSP Approval that the SDC meets Physical Security requirements	9/11/12					9/11														
✓ Circuit installed and ready for use	7/22/13							7/22												
✓ Servers, storage and other hardware installed and operational	7/30/13							7/30												
WSP Phase 1 Migration Complete	12/31/15																		12/31	
OB2 Equipment Room																				
✓ DES Kick-off with Design Consultant Complete	1/6/14									1/6										
✗ DES Contract for Design Work Complete	10/1/15	-89 days															5/29	10/1		
OB2 Data Center Decommissioning																				
Vendor Trunk Migrations Complete (Re-scoped from SDC Move Ph2)	8/31/15																	8/31		
Migrate Access Layer Switches and 6509s Complete	8/31/15																	8/31		
OB2 SMON Node Relocation Complete	9/30/15																	9/30		
Campus Fiber Network (CFN) Relocation Complete	10/31/15																	10/31		
OB2 Data Center Decommissioning Complete	12/31/15																	12/31		

