



AGENDA

Consolidated Technology Services • WA

State Data Center Agency Implementation Coordinator Meeting

April 23, 2015

2:00 – 3:00 p.m.

Attendees: SDC Project Staff and Agency Implementation Coordinators

Time	Topic	Presenter
2:00 – 2:10	Welcome & Introductions	All
2:10 – 2:35	Update on SDC Projects	Heidi Brownell
2:35 – 3:00	Q&A	All
3:00 p.m.	Adjourn	

Additional Instructions:

- **Meeting Location -** 1500 Jefferson Building [[PDF Map](#) or [Mapped with Google](#)]
Conference Room 2208

State Data Center (SDC) *Agency Implementation Coordinator Meeting*

April 23, 2015



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

Agenda

- Welcome – Introductions/Review Agenda
- Update on SDC Projects
 - Firewall Migrations
 - SDC Move Phase 2
 - OB2 Equipment Room
 - DR-VTL
 - Avamar / TSM Sunset
- Customer Communications
- Q&A




SDC Projects



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

SDC Projects Timeline



*Rose colored boxes updated per the July 2013 SDC Business Plan



The IT partner of choice for agencies in Washington state

SDC Firewall Project



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

Firewall Migrations

Recent:

- Completed last TWO firewall migrations!
 - FW-BP-MPLS (rescheduled)
 - FW-ESS


Upcoming:

- Prepare to decommission remaining EIGHT firewalls



Firewall Migrations – Next 90 Days

Decommissions – Eight



Customer Expectations


- Customers will be contacted at least six weeks prior to the target move date to set the schedule.
- Customer approves schedule, establishes test scenarios, performance benchmarks and prepares for move (see Readiness Guide when published).
- Customer Coordination continues through entire move cycle.
- Customer gives final acceptance of move completion.

Project Phases

- **Base Ready:** 2/1/13
- **MPLS Connector (Simple):** Began April 2013- Completed June 2013
- **MPLS Connector (Complex):** Began July 2013 - TBD
- **IGN/Infrastructure:** Began November 2013 – Complete by June 2015



Firewall Migrations



The IT partner of choice for agencies in Washington state

SDC Move Phase 2



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

SDC Move Ph 2- Scope

SDC Move Phase 2 moves the remaining systems out of OB2 into the SDC.

In Scope:

- Equipment supporting CTS services such as:
 - CTS internal support systems
 - Security systems
 - Telephony system
 - Network systems
- Customer agencies in OB2 A la Carte

No Change

SDC Move Phase 2

CTS Devices

Security


Telephony

Network

Customer Migrations



SDC Move Ph 2- Next 60 Days



Customer Expectations

- Customers will be contacted at least six weeks prior to the target move date to set the schedule.
- Customer approves schedule, establishes test scenarios, performance benchmarks and prepares for move (see Readiness Guide when published).
- Customer Coordination continues through entire move cycle.
- Customer gives final acceptance of move completion.

Servers

- Decomm Group 22
- Decomm Group 23
- Security Management
- Physical Group

Migrations

- DSHS ISSD
- DSHS CA
- DSHS DCS
- DSHS ESA-ITS
- HCA
- DAHP
- DES
- ESD
- WSP
- DOL
- K20
- ATG

Security

- SSL VPN Migrations Complete
- IPSec Migrations Complete



The IT partner of choice for agencies in Washington state

SDC Move Ph 2- CTS Devices

Recent:

- Migrated LNI Server
- Migrated Virtual Groups 31 and 32
- Completed Decomm Group 21

Upcoming:

- Migrate Physical Move Group for TSD
- Complete Decomm Group 22

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2- Security

Web Services Gateways (DSHS & COM)

This project will migrate the Web Services Gateway functionality from OB2 to the SDC.

Recent:

- Completed COM customer-test

Upcoming:

- Schedule and perform production cutover for COM
- Schedule and perform customer-test and production cutover for DSHS

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2- Security

SSL VPN

There are 14 agencies currently using OB2 SSL VPN platform who will be migrated to our new SDC SSL VPN platform. Both systems will be up to allow phases user migrations by May 31st.

Recent:

- All agency users were configured in the new system.

Upcoming:

- Continue troubleshooting as agencies test.
- Agencies support users to use the new system.

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2- Security

IPSEC Service Announcement

CTS published an updated [Service Announcement](#) for the SSL and IPsec Remote Access Services to sunset on May 31st.

Service Announcement

March 17, 2015

TO: CTS Remote Access Services Customers
FROM: Phil Davis, Manager
Security Projects Engineering
SUBJECT: SSL and IPsec Remote Access Service Upgrade

This service announcement provides updated information on the Remote Access project that Consolidated Technology Services (CTS) is implementing to replace the existing older technology. The replacement platform is F5 Big-IP and provides role-based, delegated administration for agency specific administration requirements.

What Does this Mean?

Five pilot agencies began using the F5 product in February and all other existing customers are scheduled to be migrated to the new platform in **March-April, 2015**. Existing customer agencies that use the Cisco IPSEC software client have been contacted to plan their migration to the new F5 Big-IP platform. CTS will decommission the existing Juniper SSLVPN product and also the existing Cisco IPSEC software client by **May 31, 2015**.

Progress To Date

- CTS held an informational meeting on November 24, 2014 and a pilot customer meeting on Feb 10, 2015

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2- Security

IPSEC Software Clients

This project will migrate IPSEC software clients from the system in OB2 to the SDC. There are 45 customer agencies/counties.

Recent:

- Met internally to discuss migration strategy

Upcoming:

- Collaborate with customers regarding migrations

SDC Move Phase 2

CTS Devices

Security


Telephony

Network

Customer Migrations



New Guide Posted



Click above to launch document.



SDC Move Ph 2- Security

IPSEC Site-to-Site/Branch Office

- This project will upgrade VPN systems for:
 - 12 agencies using Site-to-Site tunnels
 - 22 agencies using Branch Office VPN

Recent:

- Installed equipment in the SDC

Upcoming:

- CTS will deliver new or configure existing gear
- Continue collaborating with customers on migrations

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2- Security

SecMan

This project will migrate the SecMan environment in OB2 to a redesigned solution in SDC. This will impact CTS and customers with delegated administration for CTS-managed Firewalls.

Recent:

- Completed connectivity cut sheet

Upcoming:

- Continue migration planning
- Notify impacted customers (who are delegated admin of Firewalls)

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2– Network

WAN Carrier Build out

Recent:

- CenturyLink installed copper for MPOP and staged fiber

Upcoming:

- Continue work with:
 - PNWGP (Gigapop)- tentative mid-May for equipment install
 - CenturyLink (copper)- receive permit to pull fiber from CTS vault to CenturyLink

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2– Network

Migrate TDM (T1s) to the SDC

Recent:

- Completed April 16th migration

Upcoming:

- Continue migration planning

Total # Remaining

50

Total # Circuits

122

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2– Network

Migrate PBX (Phone) Remote Sites to the SDC

Recent:

- Working with vendor to resolve an issue

Upcoming:

- Resolve issue and continue migrations

Total # Remaining

11

Total # Remote Sites

14

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2– Network

Vendor Trunk Migrations

Recent:

- Completed March 30th , April 1st, April 8th, April 15th and April 22nd migrations
- Scheduled migrations for April 27th

Upcoming:

- Continue migration planning

Total # Remaining	19
Total # Circuits	324

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2– Network

Migrate Access Layer and 6509s to SDC

Recent:

- Connections continue to decrease as equipment and customers move from OB2 to the SDC.

Upcoming:

- Communicate with customers regarding any impacts

Total # Remaining

275

Total # Connections

641

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



SDC Move Ph 2 - Customers

Recent:

- Supported Migrations for WSP, DSHS, DOL and ESD
- Completed Migration Events for DAHP and OIC
- Continued supporting customer migration planning

Upcoming:

- Support DSHS, DES, DOL, King County, ESD, WSP, OST, ATG and HCA Migrations
- Orientation for DOR
- K20 Decommission
- Continue supporting customer migration planning

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



OB2 Decommissioning



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

SMON Node Relocation

Recent:

- Began procurement for additional fiber.

Upcoming:

- Coordinate with customers to migrate the 19 customers on 11 connections from the old node to the new node.

Total # Remaining

11

Total # Connections

11



OB2 Equipment Room

DES, CTS, and DSHS have been meeting to discuss the requirements, plan, and design of the future state of vacated data center space in OB2. Some Telephony and LAN equipment will need to stay in OB2 to support the tenants.

Recent:

- Met with DSHS and DES for planning.

Upcoming:

- Finalize CTS → DES space management transition details.



Virtual Tape Library



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

DR - VTL Project

Recent:

- Completed replication of data from OB2 to SDC

Upcoming:

- IBM
 - Install equipment to control robotics of tape library
 - Perform IBM production cutover to SDC DLM
 - Retrofit OB2 gear to prepare for shipping to Sungard
 - Ship gear to Sungard
 - Begin re-sync of gear at Sungard
- Unisys
 - Complete final Unisys backups to OB2



Avamar



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

Avamar Project (w/ TSM Sunset)

Recent:

- Worked with DSHS, CTS, DFI, DOH, and ECY
- Completed final Avamar and TSM backups to OB2

Upcoming:

- Work with mainframe team
- Final backups all expire by June 1
- Sunset TSM
- Decommission gear

Total # Remaining

150

Total # Nodes to cutover

408



Customer Communications



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

New Enterprise Projects Office Email

- You may notice emails will start to come from *Enterprise Projects Office* or EPO@cts.wa.gov



Customer Communications

- The [SDC Projects website](#) provides information regarding project background, status, meeting information, and migration resources.
- The [SDC Migration Calendar](#) provides a calendar view of migration information linking back to the Technical Bulletins.
- [Technical Bulletins](#) notify customers of upcoming changes regarding SDC project-related changes.
- The [SDC Project ASK](#) website provides online document collaboration regarding agency migrations out of OB2.
- Monthly AIC meetings provide an opportunity to hear status presented and ask questions.
- Migration project meetings are scheduled with specific customers as needed to prepare for their migrations.



SDC Project Website

The [SDC Projects](#) website provides current information about the status of the projects.

See also:
[Customer Readiness website](#)



The screenshot shows the SDC Project Website interface. At the top, there is a CTS logo and a search bar. The navigation menu includes Home, Products and Services, and Projects. The main content area is titled 'State Data Center Projects' and features a date 'April 30, 2014'. It details 'SDC Move Phase 2' and 'SDC Move Phase 1', listing accomplishments such as migration to F5 load balancers, telephony migrations, and server moves. It also mentions 'Network and Firewalls' and 'Facilities/Network Core Phase 2'. A sidebar on the right lists 'Important Links' like Home, Customer Readiness, Background, Status Report Archive, Meetings, Migration Calendar, and Archived Updates. At the bottom, there are two sections: 'BUDGET: SDC Projects Spending Plan' with a bar chart and 'STATUS: Current Status Report' with a table.

SDC Projects	Scope	Sched	Budget
SDC Program			
OB2 Heat Reduction		(completed)	
SDC Facilities		(completed)	
SDC Network Core		(completed)	




Migration Calendar Updates

Customers on the SGN can view migration events on the [SDC Migration Calendar](#).



SDC Project ASK Website

The [SDC Projects ASK](#) website enables customer and CTS collaboration regarding the migrations.



Note: Site access is provided to current migration customers.



The Migration Guide

The State Data Center Migration Guide

Version 1.6
December 8, 2014

The Migration Guide is available on the [ASK site](#).

SDC Move Phase 2

CTS Devices

Security

Telephony

Network

Customer Migrations



Q&A



Consolidated Technology Services • WA

The IT partner of choice for agencies in Washington state

Next Meeting

Our next meeting will be **May 28th** 2:00 – 3:00 p.m.

All meetings will be held at [1500 Jefferson Building](#) – Conference Room 2208.

Our online [Meeting Calendar](#) is continually updated with meeting materials.



Contact Information

- Jenn Somnis – CTS Project Manager
Jennifer.Somnis@cts.wa.gov 360.407.8762
- Doug Wood – CTS Project Manager
Doug.Wood@cts.wa.gov 360.407.8631
- Senthil Masilamani – CTS Project Manager
Senthil.Masilamani@cts.wa.gov 360.407.8635
- Heidi Brownell – CTS Chief Project and Planning Officer
Heidi.Brownell@cts.wa.gov 360.407.8980

